





Number : Grand : Bengkulu RSPTN Tender Results Report

To Authorized User of the Budget

Bengkulu University, Ministry of Education, Culture, Research and Technology

Bengkulu

We respectfully inform you that the Bidding Committee of the Ministry of Education, Culture, Research and Technology for the Civil Work of The Establishment of University of Bengkulu's Hospital Project work package according to Assignment Letter number 2498/A7/KP.07.00/2023 dated January 24 2023 conveying related tender results with chronological details as follows:

- 1. That the Establishment of University of Bengkulu's Hospital Project Construction Tender is in accordance with the schedule that has been prepared:
 - a. Tender announcement June 19 2023 to August 25 2023
 - b. Providing Explanation June 27, 2023
 - c. Opening of hardcopy and softcopy of bidding documents August 25 2023
 - d. Evaluation of Qualifications and Technical Proposals 25 August to 29 September 2023
 - e. Announcement of qualified participants based on technical proposals 2 October 2023
 - f. Opening Price Bid
 - g. Audit by the Inspectorate General of the Ministry of Education, Culture, Research and Technology
 - h. Re-evaluation of Qualifications and Technical Proposals according to Review Result Notes of the Inspectorate General of the Ministry of Education, Culture, Research and Technology
 - i. Reopening of price offers
- 2. We can report that of the 's and technical requirements: 3 providers complied with the qualification, administrative and technical requirements:

No	Bidder	Qualification Evaluation	Technical Evaluation	Technical Grade	Evaluation Result	Remark
1	(1019010)					
2	H.					Do not meet the financial capability of a minimum of USD 4.7 Million in accordance with ITB 2.6 Evaluation Procedure of Qualification Section Financial Situation and Performance 3.1 (Financial Capabilities)
3						Failed in required managerial personnel based on similar experience submitted so that the offer was rejected at the technical evaluation stage in accordance with Sec. III Evaluation and Qualification Criteria No. 1.3.2 Key Staff
4						
5						
6						Failed because the bidding committee had not received the bidder's documents until the document opening stage that was carried out on August 25 2023 at 15.00 WIB
7	H TAI OLA					Failed due to the calculation of the total average annual construction turnover for the last 5 years did not meet the minimum threshold of USD 12,800,000 in accordance with ITB 2.6 Evaluation Procedure of Qualification Section Financial Situation and Performance 3.2

With the price bid as follows:

No	Bidder	Softcopy of Bid Price	Hardcopy of Bid Price	Softcopy of Bid Price Value	Hardcopy of Bid Value	Price	Remark
1	(Perseio)				-	0	
2							
3	<u> </u>						

- 3. In accordance with the results of the Inspectorate General Team's review on 16 to 18 October 2023 which recommendations are:
 - a. Asking the Bidding Committee to re-evaluate by inviting I opening of price bids.
 - b. Based on the results of the re-evaluation, the bidder is then with lowest bidding price to be proposed and discussed in meetings with relevant echelon I leaders in order to obtain approval to determine the winner;
- 4. Then the bidding committee carried out a re-evaluation according to the recommendations of the Inspector General which were announced via website and email with document number 23, 2023;
- 5. From the results of the re-evaluation we can report that only 4 bidders out of registered 7 bidders that meet the qualification, administrative and technical requirements:

minimum of USD 4.7 Million in account ITB 2.6 Evaluation Proceed Qualification Section Financial Situation Performance 3.1 (Financial Capabilities) KARYA Failed because the bidding committen not received the bidder's documents undocument opening stage that was carron August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the minther shold of USD 12,800,000 in account in the shold of USD 12,800,000 in account in t	No	Bidder	Qualification Evaluation	Technical Evaluation	Technical Grade	Evaluation Result	Remark
minimum of USD 4.7 Million in account ITB 2.6 Evaluation Proceed Qualification Section Financial Situation Performance 3.1 (Financial Capabilities) KARYA Failed because the bidding committen not received the bidder's documents undocument opening stage that was carron August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the minther shold of USD 12,800,000 in account in the shold of USD 12,800,000 in account in t	1	(Fersero)					
Failed because the bidding committ not received the bidder's documents u document opening stage that was carr on August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the mi threshold of USD 12,800,000 in account in the calculation of the average annual construction turnover last 5 years did not meet the mi threshold of USD 12,800,000 in account in the calculation of the calculation of the average annual construction turnover last 5 years did not meet the mi threshold of USD 12,800,000 in account in the calculation of the	2	DANGUNAN					Do not meet the financial capability of a minimum of USD 4.7 Million in accordance with ITB 2.6 Evaluation Procedure of Qualification Section Financial Situation and Performance 3.1 (Financial Capabilities)
Failed because the bidding committ not received the bidder's documents undocument opening stage that was carron August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the mithreshold of USD 12,800,000 in account with ITB 2.6 Evaluation Proceed Qualification Section Financial Situation	3				0=00	D	
Failed because the bidding committ not received the bidder's documents undocument opening stage that was carron August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the mithreshold of USD 12,800,000 in accounting with ITB 2.6 Evaluation Proceed Qualification Section Financial Situation	4	KARYA	TASSED	I ABBLD	90,24	1 ASSED	
not received the bidder's documents u document opening stage that was carr on August 25 2023 at 15.00 WIB Failed due to the calculation of the average annual construction turnover last 5 years did not meet the mithreshold of USD 12,800,000 in accounting with ITB 2.6 Evaluation Proceed Qualification Section Financial Situation	5					D	
average annual construction turnover last 5 years did not meet the mithreshold of USD 12,800,000 in account in ITB 2.6 Evaluation Proced Qualification Section Financial Situation	6					D	Failed because the bidding committee had not received the bidder's documents until the document opening stage that was carried out on August 25 2023 at 15.00 WIB
Performance 3.2	7	F T					Failed due to the calculation of the total average annual construction turnover for the last 5 years did not meet the minimum threshold of USD 12,800,000 in accordance with ITB 2.6 Evaluation Procedure of Qualification Section Financial Situation and Performance 3.2


With the price bid reopening results via online as follows:

No	Bidder	Softcopy of Bid Price	Hardcopy of Bid Price	Softcopy of Bid Price Value	Hardcopy of Bid Price Value	Remark
1	l (0	
3	I	1110000		Np. 15-1, 120, 020, 010	Np 11-2010-2010-10100	
						Bidder statement using
4						exchange rate of Rp. 15,200/1 USD

The 4 bidders were present at the reopening of the price bid offer via zoom, and subsequently we send the minutes the reopening of the price bid meeting via email. PT. PP urban did not sign The minutes of the meeting that was prepared during the zoom meeting, however they sent an email 3 days later (27 October 2023) in which they request to change the contents of the minutes from the original that they stated at the meeting that they would use exchange rate of I D becomes Rp. 1 USD. The Bidding Committee did not follow up the request since it had been conveyed previously during the meeting that their proposed exchange rate is Rp.

- 6. Then on November 14 2023, via online media Zoom, the 1st expose meeting was held to determine the potential winner who will be submitted to the KPA, but there are differences of opinion between the Bidding Committee and the Inspectorate General team regarding the exchange rate used so the meeting to determine the winner was postponed until the results of consultations with LKPP and SFD is carried out
- 7. On November 16 2023, a consultation meeting was held with LKPP via online zoom media with the conclusions:

- a. The PMU from Bengkulu University will assist in the process of escalating problems to the SFD
- b. Internal discussions and consultations will be held with Government Goods and Services Procurement Policy Institutions
- c. A re-clarification process is needed to clarify the bid price submitted and converted to rupiah together with all invited providers in accordance with the request of the Inspectorate General team.
- d. Prepare objection answers if there are objections regarding the process of reclarification and determining the winner in this tender.
- 8. On December 4, 2023, a clarification of the re-price offer was carried out via online media
- 9. Then on December 11, the 2nd expose meeting was held via online media Zoom and due to problems, the meeting was postponed and an echelon I agreement could not be reached
- 10. Because there was no agreement at the second expose meeting held previously, a third exposure meeting was held on December 18 2023 with the following discussion results:
 - a. In accordance with the results of discussions at the meeting regarding the requirements clause in ITB 15.1 point A bid Document, where the bid price should be in rupiah, then the bid price submitted other than rupiah does not meet the requirements.
 - b. The Working Group Team immediately submits proposals for potential providers which will be determined by the Rector of Bengkulu University as Authorized User of the Budget
 - c. The Rector of Bengkulu University as Authorized User of the Budget before determining the winner will ask for the opinion of Echelon 1 leaders.
- 11. In accordance with the results of the 3rd Expose Meeting, the Bidding Committee reevaluated the bidder which does not comply with the provisions in the event that the offer submitted is not using the Rupiah in the bid in accordance with Instruction To Bidder (ITB) 15.1;



12. In accordance with the results of the re-evaluation result of the Bidding Committee and following the results of the 3rd Exposure Meeting above, the Bidding Committee hereby submits a proposal for a potential winner, namely:

No	Bidder	Softcopy of Bid Price	Hardcopy of Bid Price	Softcopy of Bid Price Value	Hardcopy of Bid Price Value	Remark
1						1 st Rank Candidate
1						2 nd Rank Candidate
3					0	3 rd Rank Candidate

13. Whereas based on the 4th (fourth) expose meeting on Friday 29 December 2023, after scrutinizing the presentation and explanation from the Bidding Committee, as well as responses and discussions from the Director General of Higher Education, Ministry of Education, Culture, Research and Technology, Inspector General of the Ministry of Education, Culture, Research and Technology, as well as other meeting participants, it was agreed that the civil work package for The Establishment Of University Of Bengkulu's Hospital Project will be as follows:

No	Bidder	Rank	Bid Price Value IDR	Technical Grade	Notes
1	Tox D	1	0	98,07	-
2		2		87,33	1. Offer Letter and Budget D amounting to not in accordance with ITB Bidding Document 15.1 a; 2. Did not filling in Form Table C which should be used as a reference for the exchange rate that will be used as a conversion from USD to Rupiah; 3. At the opening of the bid on October 25 2023 and attended by other providers, the exchange rate submitted to the Bicket be was 1 US 1,-; 4. Did not return the signed Minutes of Meeting for the Opening Bid price on October 25 2023 to the Bidding Committee.
3	F	3	0	98,24	-
4		4		94,33	1. Offer letter in USD to 2. Fill in Table C Form with te of 1 USD 3. Cost Budget Plan in rupiah

We kindly request that the Rector of the University of Bengkulu as the authorized user of the budget for the Civil Work package for The Establishment of the University of Bengkulu's Hospital Project to follow up by determining the winner for this tender. Thank you.

Bidding Committee



Copy of this letter are also sent to:

- 1. Head of Government Goods and Services Procurement Work Unit, General and Procurement of Goods and Services Bureau, Ministry of Education, Culture, Research and Technology.
- 2. Commitment Officer of the Civil Work of The Establishment of the University of Bengkulu's Hospital.